

ADDENDUM 2 LOG - Regional Traffic Management Center Facility Construction

FPID: 451524-1-38-01

DATE: 08/25/25

NOTES:

- 1: ADDENDUM 1: All items submitted on August 5th 2025.
- 2: Graphics like hatching throughout set were clarified and streamlined for clarity during construction.
- 3: The following Revision Log is provided for convenience. Contractor shall review all clouded items for changes on drawings, and in **RED** for Specifications.
- 4: Coordination for Conformed Construction Set will occur after bidding is completed.

DRAWING REVISIONS:

DWG NO.	DWG NAME	DESCRIPTION OF CHANGES
AG-001	ARCHITECTURAL INDEX OF SHEETS (1)	Added new signature sheet AG-005.1.
AG-005.1	SIGNATURE SHEET REVISION 1	New sheet. Updated DWG name of DWG NO. AA-404.
C114	DETAILED GRADING PLAN	New detail for BID RFI #15.
AC-119	ENLARGED SITE DETAILS	Revised downspout graphics and notes. Revised concrete bench dimensions.
AA-101	OVERALL FLOOR PLAN	Updated graphics for structurally framed wall. Changed angle of wall at “DIGITAL RECEPTION”.
AA-102	ENLARGED FLOOR PLAN (DIMENSIONS)	Clarified wall finish to deck locations. Simplified panel dimensions. Changed angle of wall at “DIGITAL RECEPTION”. Updated “TILT-UP PANEL LEGEND”
AA-103	ENLARGED FLOOR PLAN (DIMENSIONS)	Updated graphics for structurally framed wall. Clarified wall finish to deck locations. Simplified panel dimensions. Updated “TILT-UP PANEL LEGEND” Adjusted callout for clarity.
AA-104	ENLARGED FLOOR PLAN (FINISH)	Changed angle of wall at “DIGITAL RECEPTION”. “NEXUS CONFERENCE” to receive carpet tile finish. Note A1051 added. Updated “TILT-UP PANEL LEGEND”

AA-105	ENLARGED FLOOR PLAN (FINISH)	Updated graphics for structurally framed wall. Changed angle of wall at “DIGITAL RECEPTION”. “CONTROL ROOM” and “SERVER/BENCH TEST” to receive carpet tile finishes in lieu of polished concrete as shown. Note A1051 added. Updated “TILT-UP PANEL LEGEND”
AA-106	OVERALL REFLECTED CEILING PLAN	Changed angle of wall at “DIGITAL RECEPTION”. Updated graphics to hide metal deck for clarity. Updated graphics for structurally framed wall. Updated stucco joints for graphic clarity. Updated RCP legend and added “PAINT EXPOSED DECK AND STRUCTURAL FRAMING”. Updated all room occupancy sensors to be black filled.
AA-107	ENLARGED FIRST FLOOR REFLECTED CEILING PLAN	Changed angle of wall at “DIGITAL RECEPTION”. Updated graphics to hide metal deck for clarity. Updated stucco joints and slope notes for clarity. Updated RCP legend and added “PAINT EXPOSED DECK AND STRUCTURAL FRAMING”. Updated all room occupancy sensors to be black filled. Added note A923.
AA-108	ENLARGED FIRST FLOOR REFLECTED CEILING PLAN	Updated stucco joints for graphic clarity. Updated graphics to hide metal deck for clarity. Updated stucco joints and slope notes for clarity. Updated RCP legend and added “PAINT EXPOSED DECK AND STRUCTURAL FRAMING”. Updated all room occupancy sensors to be black filled. Added note A923. Added “OPEN” notes to canopy. Moved room tags for clarity.
AA-109	ROOF PLAN	Added roof ridge and note A519. Defined dash line. Added reference section callout. Updated downspout size provided.
AA-201	EXTERIOR ELEVATIONS (1)	Replaced missing wall panel graphics. Updated legend to better match Elevation graphics and clarify tilt accent panel. Added or moved note A512 to drawings on sheet. Updated note A514 to include integral drip edge. Added “VERTICAL REVEAL LEGEND” to all applicable elevations. Added note “ALL HORIZONTAL REVEALS ARE TYPE B.” to all applicable elevations.
AA-202	EXTERIOR ELEVATIONS (2)	Updated legend to better match Elevation graphics and clarify tilt accent panel. Added or moved note A512 to drawings on sheet. Updated note A514 to include integral drip edge. Added note A816. Added “VERTICAL REVEAL LEGEND” to all applicable elevations.
AA-203	EXTERIOR ELEVATIONS (3)	Updated legend to better match Elevation graphics and clarify tilt accent panel. Adjusted note A512 on drawings.

		<p>Added note A502.</p> <p>Updated note A514 to include integral drip edge.</p> <p>Added “VERTICAL REVEAL LEGEND” to all applicable elevations.</p> <p>Added note “ALL HORIZONTAL REVEALS ARE TYPE B.” to all applicable elevations.</p>
AA-301	BUILDING SECTIONS (1)	Replaced missing wall panel graphics.
AA-302	WALL SECTIONS (1)	<p>Updated soffit to match roof slope.</p> <p>Updated note A514 to include integral drip edge.</p> <p>Updated note A994 to include panels of solid material.</p>
AA-303	WALL SECTIONS (2)	Updated wall section to include metal stud graphics.
AA-304	WALL SECTIONS (3)	<p>Updated wall section to include metal stud graphics.</p> <p>Corrected overlapping keynotes.</p> <p>Deleted keynote A593.</p>
AA-401	ENLARGED PLANS (1)	Changed angle of wall at “DIGITAL RECEPTION”.
AA-402	ENLARGED PLANS (2)	<p>Updated RCP legend and added “PAINT EXPOSED DECK AND STRUCTURAL FRAMING”.</p> <p>Updated all room occupancy sensors to be black filled.</p> <p>Extended Detailing 4 to include concrete panel.</p>
AA-403	ENLARGED PLANS (3)	<p>Changed angle of wall at “DIGITAL RECEPTION”.</p> <p>Updated RCP legend, keynote legend resized and added “PAINT EXPOSED DECK AND STRUCTURAL FRAMING”.</p> <p>Updated all room occupancy sensors to be black filled.</p> <p>Extended overall extents of Drawing 4 to include entire tilt-panel.</p>
AA-404	ENLARGED PLANS (4)	<p>Renamed sheet.</p> <p>Updated RCP legend and added “PAINT EXPOSED DECK AND STRUCTURAL FRAMING”.</p> <p>Updated all room occupancy sensors to be black filled.</p> <p>Adding dimensions to Drawing 1.</p>
AA-501	EXTERIOR STOREFRONT DETAILS	<p>Clarified graphics throughout sheet.</p> <p>Removed insulation returns on details at openings.</p> <p>Added Details 11 and 12 to sheet.</p> <p>Removed elevation tag on Detail 2.</p> <p>Corrected insulation on Detail 3.</p> <p>Added note A806.</p> <p>Added note A715.</p> <p>Added note A720.</p> <p>Added to note A818 the term “FINISH”.</p>
AA-502	PANEL AND SOFFIT DETAILS (1)	<p>Clarified graphics throughout sheet.</p> <p>Updated downspout size provided.</p> <p>Updated note A514 to include integral drip edge.</p> <p>Detail 4: Updated detail to include metal flashing and lapped vapor barrier condition.</p> <p>Detail 5: Changed install order of wall panel and stucco soffit, so panel would extend past soffit.</p> <p>Detail 6: Adjusted downspout elevation and added callout reference.</p> <p>Detail 7: Adjusted size on sheet.</p> <p>Detail 8: Updated graphics and added dimensions. Added note A535.</p>

AA-503	PANEL AND SOFFIT DETAILS (2)	<p>Clarified graphics throughout sheet.</p> <p>Added note A503.</p> <p>Updated note A514 to include integral drip edge.</p> <p>Updated note A519.</p> <p>Detail 1: Soffit dimension added, angled of soffit to match roof slope above. Note A557 removed.</p> <p>Detail 2: Updated to include dimensions and reference callout. Note A590 deleted.</p> <p>Detail 3: Updated to include dimensions, angled soffit to match roof slope above, replaced note A590 with A557. Note A590 deleted.</p> <p>Detail 4: Updated to include substrate and vapor barrier, updated metal stud frame sizing, and dimensions included. replaced note A590 with A557.</p> <p>Detail 5: Updated graphics. Added keynotes A985 and A906.</p> <p>Detail 6: Soffit dimension added, angled of soffit to match roof slope above, graphics updated.</p> <p>Note A508 replaced with A503. Note A590 removed.</p>
AA-504	PANEL AND SOFFIT DETAILS (3)	<p>Clarified graphics throughout sheet.</p> <p>Updated notes A514, A519, and A988.</p> <p>Detail 2: Updated metal studs.</p> <p>Detail 3: Added metal gutter and drip edge. Added notes accordingly.</p> <p>Detail 4 and 5: Added fastener graphics.</p> <p>Detail 6: Angled soffit to match roof slope above.</p> <p>Detail 7: Added blocking and metal deck, replaced note A716.</p> <p>Detail 8: Blocking updated.</p> <p>Details 9 and 10: Extended detail to include entire tilt-panel.</p>
AA-505	CEILING AND BAFFLE DETAILS	<p>Clarified graphics throughout sheet.</p> <p>All level names removed on spot elevation tags.</p> <p>Detail 7: HVAC graphics hidden.</p> <p>Detail 9: Dimensions added.</p>
AA-506	DETAILS (1)	<p>Clarified graphics throughout sheet.</p> <p>All level names removed on spot elevation tags.</p> <p>Added note A966.</p> <p>Detail 1: Resilient wall base added graphically.</p> <p>Detail 2: Graphics and note A720 removed.</p> <p>Detail 3: Update to structural framing graphics.</p> <p>Detail 4: Resilient wall base added graphically. Update to storefront mullion details.</p> <p>Detail 5: Update to storefront mullion details.</p> <p>Detail 6: Note A906 arrow adjust.</p> <p>Detail 8: Added reference callout.</p> <p>Details 10 and 11: Changed angle of wall at “DIGITAL RECEPTION”.</p>
AA-507	DETAILS (2)	<p>Clarified graphics throughout sheet.</p> <p>All level names removed on spot elevation tags.</p> <p>Updated note A994 to include panels of solid material.</p> <p>Detail 6: More accurate depiction of structural framing and metal studs.</p> <p>Details 10 and 11: Added reference callouts and angle dimensions.</p>
AA-508	DETAILS (3)	<p>Clarified graphics throughout sheet.</p> <p>All level names removed on spot elevation tags.</p> <p>Detail 2: Updated storefront detail for drywall to run continuous under storefront mullion.</p>

		Detail 3: "FOR CLARITY" added to note. Details 4 and 7: Updated storefront detail for drywall to run continuous under storefront mullion.
AA-509	TYPICAL DETAILS	Clarified graphics throughout sheet. Updated reveal names to match "REVEAL LEGEND" on elevation sheets. Added note about horizontal reveal type. Detail 4: Updated notes. Detail 7: More accurate depiction of flush light condition at soffit.
AA-510	ROOF DETAILS	Removed "KEYNOTE LEGEND". Updated and moved "DETAIL 3" Updated "DETAIL 7" with dimensions and more accurate graphics.
AA-601	DOOR SCHEDULE	Updated "GLAZING TYPES:" and door 118 type.
AA-602	DOOR SCHEDULE	Updated "GLAZING TYPES:" and curved switchable glass detail/notes. Updated types Ai, Bi, Ei.1.
AA-603	FINISH SCHEDULE	Updated finish schedule and added notes.
AA-701	CASEWORK ELEVATIONS	Details 2 and 4: Added supports. Details 5 and 6: Graphics and enlarged casework sections. Details 8 and 9: Removed type B1b and corrected graphics accordingly
AA-702	TMC CASEWORK	Updated graphics and dimensions. Added note A995 and updated note A1065. Updated language about curved infill panels.
AA-703	CASEWORK DETAILS	W2: Casework enlarged. C1: Updated notes. B1: B1b type removed. B2: Door pull updated.
AA-704	SIGNAGE AND GRAPHICS	Updated notes, graphics, dimensions, and shape of signage.
AA-903	PERSPECTIVES (3)	Updated "PERSPECTIVE 4"
TN001	TELECOMMUNICATIONS GENERAL NOTES AND LEGENDS	Updated in response to BID RFI #21 and 34.
TN401	TELECOMMUNICATIONS SCHEDULES	Updated in response to BID RFI #21 and 34.

SPECIFICATION (TSPS) REVISIONS:

SECTION	TITLE	DESCRIPTION OF CHANGES
08 81 00	GLASS AND GLAZING	Glass types updated.
09 68 13	TILE CARPETING	Updated requirements to style and patterning.
09 84 00	FREEFORM SOUND-ABSORBING WALL AND CEILING UNITS	Updated product requirements requiring a continuous curved option.
10 56 26.13	MOBILE STORAGE SHELVING UNITS	10 56 26.13 replaces 10 56 13 in entirety.

